

706 Mission

3 Week Look Ahead: Construction Activities

Saturday, February 09th, 2019 – Friday, March 02nd, 2019

In the event of a concern, please contact the following so they can immediately address the concern:

Project Hotline: (510) 748-1990
Project Email: 706MissionJobOffice@webcor.com

What to Expect Week of 02/09/19 to 02/15/19 Work Hours 7:00 AM to 10:00 PM

- Periodic hauling of debris from site.
- Level 9 – Level 10 Core wall will be poured on 02/12/2019.
- Level 6 deck and columns will be poured on 02/13/2019.
- Remainder of L6 columns will be poured on 02/14/2019.
- Install top track and bottom track for drywall at Level B2.
- Level 3 and Level 4 concrete encased steel columns will be poured on 02/13/2019 and 02/15/2019 respectively.

Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Building Inspection. This request is for the extended hours of 8pm to 10pm, from Monday February 11th through February 15th, for pouring concrete slabs and columns activities at the 706 Mission Jobsite.

What to Expect Week of 02/16/19 to 02/23/19 Work Hours 7:00 AM to 10:00 PM

- Periodic hauling of debris from site.
- Demolition in the Aronson for openings in the slabs.
- Level 10 – Level 11 Core wall will be poured on 02/20/2019.
- Level 7 deck and columns will be poured on 02/21/2019.
- Remainder of L7 columns will be poured on 02/22/2019.
- L4 wallumns will be poured on 02/21/2019 as well.
- Priority Wall at Level B1 will be installed.
- SOFP starts at Level 1 02/18/2019.

Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Building Inspection. This request is for the extended hours of 8pm to 10pm, from Monday February 16th through February 23th, for pouring concrete slabs and columns activities at the 706 Mission Jobsite.

What to Expect Week of 02/24/19 to 03/02/18 Work Hours 7:00 AM to 10:00 PM

- **Periodic hauling of debris from site.**
- **Demolition in the Aronson for openings in the slabs.**
- **Level 11 – Level 12 Core wall will be poured on 03/01/2019.**
- **Cocoon System will installed in this week.**
- **Level 7 PT cables will be stressed on 02/07/2019.**
- **Fire Caulking at Level B3 will end on 03/02/2019.**
- **Rough-in MEPS at Level B3 continues through the week.**

Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Building Inspection. This request is for the extended hours of 8pm to 10pm, from Monday February 24th through March 2nd, for pouring concrete slabs and columns activities at the 706 Mission Jobsite.