

706 Mission

3 Week Look Ahead: Construction Activities

Saturday, February 09th, 2019 – Friday, March 02nd, 2019

In the event of a concern, please contact the following so they can immediately address the concern:

Project Hotline: (510) 748-1990
Project Email: 706MissionJobOffice@webcor.com

What to Expect Week of 03/02/19 to 03/08/18 Work Hours 7:00 AM to 10:00 PM

- Periodic hauling of debris from site.
 - Demolition in the Aronson for openings in the slabs.
 - Level 11 – Level 12 Core wall will be poured on 03/05/2019.
 - Cocoon System will installed in this week.
 - Level 7 PT deck will be stressed on 03/04/2019.
 - Fire Caulking at Level B2 will start on 03/02/2019.
 - Rough-in MEPS at Level B2 continues through the week.
- Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Building Inspection. This request is for the extended hours of 8pm to 10pm, from Monday March 4th through March 8th, for pouring concrete slabs and columns activities at the 706 Mission Jobsite.

What to Expect Week of 03/09/19 to 03/15/18 Work Hours 7:00 AM to 10:00 PM

- Periodic hauling of debris from site.
 - Demolition in the Aronson for openings in the slabs.
 - Level 12 – Level 13 Core wall will be poured on 03/12/2019.
 - Level 8 PT deck concrete pour on 03/13/2019.
 - Level 9 PT deck forming begins on 03/13/2019.
 - Exterior Curtain Wall Panels will be stocked on 03/12/2019.
 - Level 9 PT deck concrete pour on 03/15/2019.
 - Rough-in MEPS in Aronson and Level B2 continues through the week.
- Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Building Inspection. This request is for the extended hours of 8pm to 10pm, from Monday March 11th through March 15th, for pouring concrete slabs and columns activities at the 706 Mission Jobsite.

What to Expect Week of 03/16/19 to 03/22/18 Work Hours 7:00 AM to 10:00 PM

- **Periodic hauling of debris from site.**
 - **Demolition in the Aronson for openings in the slabs.**
 - **Level 12 – Level 13 Core wall will be poured on 03/06/2019.**
 - **Level 10 PT deck forming begins on 03/15/2019.**
 - **Level 9 PT deck will be stressed on 03/18/2019.**
 - **Level 10 PT deck concrete pour on 03/22/2019.**
 - **Rough-in MEPS at Basement Levels and in Aronson continues through the week.**
- Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Building Inspection. This request is for the extended hours of 8pm to 10pm, from Monday March 18th through March 22nd, for pouring concrete slabs and columns activities at the 706 Mission Jobsite.**