

# 706 Mission

## 3 Week Look Ahead: Construction Activities

**Saturday, March 23<sup>rd</sup>, 2019 – Friday, April 12<sup>th</sup>, 2019**

In the event of a concern, please contact the following so they can immediately address the concern:

Project Hotline: (510) 748-1990  
Project Email: 706MissionJobOffice@webcor.com

### **What to Expect Week of 03/23/19 to 03/29/18 Work Hours 7:00 AM to 10:00 PM**

- Periodic hauling of debris from site.
- Demolition in the Aronson for openings in the slabs.
- Level 11 PT deck will be poured on 03/27/2019.
- Level 11 PT deck will be stressed on 03/29/2019.
- Misc. Concrete Pours at Level B0-L2-L3 on 03/29.
- Aronson Manlift will be dismantled and hauled off-site on 03/26.
- Stocking and Installing Curtain Wall on Level 5.
- Framing and Rocking at Basement Level B3.
- Rough-in MEPS at Level 1 continues through the week.

Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Building Inspection. This request is for the extended hours of 8pm to 10pm, from Monday March 23<sup>rd</sup> through March 29<sup>th</sup>, for pouring concrete slabs and columns activities at the 706 Mission Jobsite.

### **What to Expect Week of 03/30/19 to 04/05/18 Work Hours 7:00 AM to 10:00 PM**

- Periodic hauling of debris from site.
- Demolition in the Aronson for openings in the slabs.
- Level 12 PT deck will be poured on 04/02/2019.
- Level 12 PT deck will be stressed on 04/05/2019.
- Misc. Concrete Pours at Level L4-L5 on 04/04/2019.
- Framing and Rocking at Basement Level B2.
- Rough-in MEPS at Level 1 continues through the week.

Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Building Inspection. This request is for the extended hours of 8pm to 10pm, from Monday March 30<sup>th</sup> through April 5<sup>th</sup>, for pouring concrete slabs and columns activities at the 706 Mission Jobsite.

### **What to Expect Week of 04/06/19 to 04/12/18 Work Hours 7:00 AM to 10:00 PM**

- **Periodic hauling of debris from site.**
- **Demolition in the Aronson for openings in the slabs.**
- **Level 14 PT deck will be poured on 04/09/2019.**
- **Level 14 PT deck will be stressed on 04/12/2019.**
- **Level 16 PT deck will be poured on 04/16/2019.**
- **L14 Core Wall will be poured on 04/10.**
- **Rough-in MEPS at Level 1 continues through the week.**
- **MEPS Trim Out at Level B3, Pump Rooms**

**Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Building Inspection. This request is for the extended hours of 8pm to 10pm, from Monday April 06<sup>th</sup> through April 12<sup>th</sup>, for pouring concrete slabs and columns activities at the 706 Mission Jobsite**