

706 Mission

3 Week Look Ahead: Construction Activities

Saturday, May 04th, 2019 – Friday, May 24th, 2019

In the event of a concern, please contact the following so they can immediately address the concern:

Project Hotline: (510) 748-1990
Project Email: 706MissionJobOffice@webcor.com

What to Expect Week of 05/04/19 to 05/10/19 Work Hours 7:00 AM to 10:00 PM

- Periodic hauling of debris from site.
- Demolition in the Aronson for openings in the slabs.
- Level 18 PT deck will be poured on 05/06/2019.
- Level 18 PT deck will be stressed on 05/08/2019.
- Level 19 PT deck will be poured on 05/10/2019.
- Misc. Concrete Pours at Level L2-L5 on 05/09/2019.
- Stocking and Installing Curtain Wall on Level 7.
- Rough-in MEPS at Basement Level B1 and Level 1 continues through the week.
- Framing Priority walls at Level 6, top track at Level 10.

Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Public Works. This request is for the extended hours of 8pm to 5am, from Monday May 06th through May 10th, for trenching duck banks on Mission Street.

What to Expect Week of 05/11/19 to 05/17/19 Work Hours 7:00 AM to 10:00 PM

- Periodic hauling of debris from site.
- Demolition in the Aronson for openings in the slabs.
- Level 19 PT deck will be stressed on 05/13/2019.
- Level 20 PT deck will be poured on 05/16/2019.
- Level 20 PT deck will be stressed on 05/19/2019.
- Rough-in MEPS at Basement Level B1 and Level 1 continues through the week.
- Stocking and Installing Curtain Wall on Level 7.
- Framing Priority walls at Level 7, top track at Level 11.
- Rough-in MEPS at Level 10 and 11 continues through the week.

Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Public Works. This request is for the extended hours of 8pm to 5am, from Monday May 13th through May 17th, for trenching duck banks on Mission Street.

What to Expect Week of 05/18/19 to 05/24/18 Work Hours 7:00 AM to 10:00 PM

- **Periodic hauling of debris from site.**
- **Demolition in the Aronson for openings in the slabs.**
- **Level 20 PT deck will be stressed on 05/19/2019.**
- **Level 21 PT deck will be poured on 05/23/2019.**
- **Level 21 PT deck will be stressed on 05/25/2019.**
- **Framing Priority walls at Level 8, top track at Level 12.**
- **Rough-in MEPS at Level 10 and 11 continues through the week.**
- **Stocking and Installing Curtain Wall on Level 8.**

Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Public Works. This request is for the extended hours of 8pm to 5am, from Monday May 18th through May 24th, for trenching duck banks on Mission Street.