

706 Mission

3 Week Look Ahead: Construction Activities

Saturday, May 25th, 2019 – Friday, June 14th, 2019

In the event of a concern, please contact the following so they can immediately address the concern:

Project Hotline: (510) 748-1990
Project Email: 706MissionJobOffice@webcor.com

What to Expect Week of 05/25/19 to 05/31/19 Work Hours 7:00 AM to 10:00 PM

- Periodic hauling of debris from site.
- Demolition in the Aronson for openings in the slabs.
- Level 21 PT deck will be stressed on 05/28/2019.
- Level 22 PT deck will be poured on 05/31/2019.
- Level 22 PT deck will be stressed on 06/03/2019.
- Misc. Concrete Pours at Level L7 and above in this week.
- Stocking and Installing Curtain Wall on Level 9 and 10.
- Rough-in MEPS Overheads at Level 1 and Level 6 continues through the week.
- Framing Priority walls at Level 8, top track at Level 16.

Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Public Works. This request is for the extended hours of 8pm to 5am, from Monday May 25th through May 31st, for trenching duck banks on Mission Street.

What to Expect Week of 06/01/19 to 06/07/19 Work Hours 7:00 AM to 10:00 PM

- Periodic hauling of debris from site.
- Demolition in the Aronson for openings in the slabs.
- Level 22 PT deck will be stressed on 06/03/2019.
- Level 23 PT deck will be poured on 06/06/2019.
- Level 23 PT deck will be stressed on 06/07/2019.
- Rough-in MEPS Overheads at Level 1 and Level 7 continues through the week.
- Stocking and Installing Curtain Wall on Level 10 and 11.
- Framing Priority walls at Level 9, top track at Level 12.
- Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Building Inspection. This request is for the extended hours of 8pm to 10pm, from Monday June 1st through June 07th, for pouring concrete slabs and columns activities at the 706 Mission Jobsite.

What to Expect Week of 06/08/19 to 06/14/18 Work Hours 7:00 AM to 10:00 PM

- **Periodic hauling of debris from site.**
- **Demolition in the Aronson for openings in the slabs.**
- **Level 24 PT deck will be poured on 06/12/2019.**
- **Level 24 deck will be stressed on 06/14/2019.**
- **Framing Priority walls at Level 10, top track at Level 13.**
- **Rough-in MEPS at Level 8.**
- **Stocking and Installing Curtain Wall on Level 11 and 12.**
- **Note: Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Building Inspection. This request is for the extended hours of 8pm to 10pm, from Monday June 08th through June 14th, for pouring concrete slabs and columns activities at the 706 Mission Jobsite.**