

706 Mission

3 Week Look Ahead: Construction Activities

Saturday, July 06th, 2019 – Friday, July 26th, 2019

In the event of a concern, please contact the following so they can immediately address the concern:

Project Hotline: (510) 748-1990
Project Email: 706MissionJobOffice@webcor.com

What to Expect Week of 07/06/19 to 07/12/19 Work Hours 7:00 AM to 10:00 PM

- Periodic hauling of debris from site.
- Level 28 PT deck along with Core Wall and Columns will be poured on 07/09/2019.
- Level 26 inside the core wall slabs will be poured on 06/18/2019.
- Level 28 PT deck will be stressed on 07/12/2019.
- Curtain Wall installation for Level 16 begins on 07/10/2019.
- Curtain Wall stocking for Level 18 begins on 07/10/2019.
- Install backing on Level 07 on 07/08/2019.
- Rough-In MEPS walls on Level 08 starts 07/11/2019.
- Frame production walls, ceiling & soffits on Level 10 starts 07/10/2019.
- Rough-In MEPS Overhead on Level 11 starts 07/10/2019.
- Drywall shafts/Priority walls on Level 12 starts 07/12/2019.
- Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Building Inspection. This request is for the extended hours of 8pm to 10pm, from Monday July 08th through July 12th, for pouring concrete slabs and columns activities at the 706 Mission Jobsite.

What to Expect Week of 07/13/19 to 07/19/19 Work Hours 7:00 AM to 10:00 PM

- Periodic hauling of debris from site.
- Level 29 PT deck along with Core Wall and Columns will be poured on 07/15/2019.
- Level 27 inside the core wall slabs will be poured on 07/15/2019.
- Level 30 PT deck along with Core Wall and Columns will be poured on 07/19/2019.
- Level 28 inside the core wall slabs will be poured on 07/19/2019.
- Level 29 PT deck will be stressed on 07/18/2019.
- Curtain Wall installation for Level 17 begins on 07/16/2019.
- Curtain Wall stocking for Level 19 begins on 07/19/2019.
- Level 6 Insulate and Drywall starts 07/15/2019.
- Rough-In MEPS walls on Level 09 starts 07/17/2019.

- **Frame Production Walls, Ceilings and soffits on Level 11 start 07/17/2019.**
- **Manlift will be jumping to Level 29 on 07/13/2019.**
- **Rough-In MEPS Overhead on Level 12 starts 07/26/2019.**
- **Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Building Inspection. This request is for the extended hours of 8pm to 10pm, from Monday July 15th through July 19th, for pouring concrete slabs and columns activities at the 706 Mission Jobsite.**

What to Expect Week of 07/20/19 to 07/26/18 Work Hours 7:00 AM to 10:00 PM

- **Periodic hauling of debris from site.**
- **Level 31 PT deck along with Core Wall and Columns will be poured on 07/24/2019.**
- **Level 29 inside the core wall slabs will be poured on 07/24/2019.**
- **Level 30 PT deck will be stressed on 07/22/2019.**
- **Curtain Wall installation for Level 18 begins on 07/22/2019.**
- **Curtain Wall stocking for Level 20 begins on 07/22/2019.**
- **Level 6 Tape and Finish starts on 07/22/2019.**
- **Level 7 insulate and dry wall 07/22/2019.**
- **Install backing on Level 09 on 07/24/2019.**
- **Rough-In MEPS wall on Level 10 starts 07/24/2019.**
- **Frame production walls, ceiling & soffits on Level 12 starts 07/26/2019.**
- **Note: Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Building Inspection. This request is for the extended hours of 8pm to 10pm, from Monday July 22nd through July 26th, for pouring concrete slabs and columns activities at the 706 Mission Jobsite.**