

706 Mission

3 Week Look Ahead: Construction Activities

Saturday, March 14th, 2020 – Friday, April 3rd, 2020

In the event of a concern, please contact the following so they can immediately address the concern:

Project Hotline: (510) 748-1990
Project Email: 706MissionJobOffice@webcor.com

What to Expect Week of 3/14/20 to 3/20/20 Work Hours 7:00 AM to 10:00 PM

- Periodic hauling of debris from site.
- Roof installation for Level 46 continues.
- Level 43-46 Roof Accessories and Screens Installation continues.
- Install Doors Frames and Casing on Level 36.
- Tape and Finish Level 37.
- Insulate and Drywall at Level 39.
- Rough-In MEPS walls on Level 45.
- MEPS overhead on Level 47.

What to Expect Week of 3/21/20 to 3/27/20 Work Hours 7:00 AM to 10:00 PM

- Periodic hauling of debris from site.
- Curtain Wall installation on the north side of the building begins 3/25.
- Level 43-46 Roof Accessories and Screens Installation continues.
- Install Doors Frames and Casing on Level 37.
- Tape and Finish Level 38.
- Insulate and Drywall at Level 40.
- Rough-In MEPS wall at Level 46.
- Rough-In MEPS wall at Level 47.
- Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Building Inspection. This request is for the extended hours of 8pm to 10pm, from Monday March 23rd through March 27th.

What to Expect Week of 3/28/20 to 4/3/20 Work Hours 7:00 AM to 10:00 PM

- Periodic hauling of debris from site.
- Level 43-46 Roof Accessories and Screens Installation continues.
- Install Door Frames and casing on Level 38.
- Tape and Finish Level 39.

- **Note: Webcor Builders is requesting the approval of a special Night Noise permit from the San Francisco Department of Building Inspection. This request is for the extended hours of 8pm to 10pm, from Monday March 28th through April 3rd.**